

COMPLETION REPORT

1	Name of the Work	Drilling of Borewells and providing pump motor and other works in Abbigere, Chikkasandra, Shettyhalli, Medarahalli and KG Halli area in ward no.12 Shettyhalli Sub Division.		
2	Sanctioned Estimate No. and date	BBMP/EE/DD/TS/103/18-19 Dated: 28.01.2019.		
3	Head of Account which is chargeable	Job Code 012-19-000012		
4	Instrument Order No. and date	EE/DD/WO/ 369 /19-20 dated: 01.08.2019		
5	Name of Contractor	R. Shivaram		
6	Time Stipulated for Completion of Work	180 days		
a	Delay in Execution of Work			
7	Measurement recorded in	MB No: 3471/2018-19. Page No:		
8	Check Measurement of the Asst	-		
9	Name of the office/official in charge of the work	-		
10	a) Asst. Eng/Junior Engineer	A.P. Shivakumar, A.E		
	b) Asst. Executive Engineer	Jayalingappa .B.L, AEE		
Sanctioned Estimated Amount		Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 200.00 Lakhs		Rs. 2,10,68,266.49	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in


Assistant Engineer
Ward no 12


Asst. Executive Engineer
Shettyhalli sub division


Executive Engineer
Dasarahalli Division